Washington State Department of Transportation

## SR 28/East Wenatchee Corridor Improvements

| Project Information | |
|---|---|
| PIN: 202804G | As of Date: July 2019 |
| Region: North Central | Regional Admin: D. Bierschbach |
| State Route: SR 28 | |
| Current Status: Pre-Construction | Legislative Districts: 12 |

Project Description

Widens SR 28 between 9th Street and 23rd Street and improves mobility and safety.

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | Q2 2019 | Q2 2019 | On Schedule |
| Preliminary Engineering Start | Q3 2019 | Q3 2019 | On Schedule |
| Environmental Complete | Q2 2024 | Q2 2024 | On Schedule |
| Right of Way Complete | Q2 2024 | Q2 2024 | On Schedule |
| Contract Advertisement | Q2 2024 | Q2 2024 | On Schedule |
| Operationally Complete | Q4 2026 | Q4 2026 | On Schedule |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $8,500 | $8,500 |
| Right of Way | $0 | $19,000 | $19,000 |
| Construction | $0 | $31,000 | $31,000 |
| Total | $0 | $58,500 | $58,500 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $0 | $8,500 | | $8,500 |
| Right of Way | $0 | $0 | $0 | $19,000 | | $19,000 |
| Construction | $0 | $0 | $0 | $31,000 | | $31,000 |
| Total | $0 | $0 | $0 | $58,500 | | $58,500 |

Project Web Site: https://www.wsdot.wa.gov/projects/sr28/ewenatcheeimprove/home