Washington State Department of Transportation

I-5/SR 510 Interchange - Reconstruct Interchange

Project Information	
PIN: 300502C	As of Date: May 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Completed	Legislative Districts: 22

Project Description

This project is looking at converting the existing interchange to a Diverging Diamond configuration.

Contractor: 009297 - Scarsella Bros., Inc. $25,935,935.35 - 09/06/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2016	Q2 2016	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q4 2017	Q4 2017	On Schedule
Right of Way Complete	Q3 2018	Q3 2018	On Schedule
Contract Advertisement	Q3 2018	Q3 2018	On Schedule
Operationally Complete	Q3 2020	Q2 2020	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$8,439	$8,439
Right of Way	$0	$3,957	$3,957
Construction	$0	$33,477	$33,477
Total	$0	$45,872	$45,872

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$8,439		$8,439
Right of Way	$0	$0	$0	$3,957		$3,957
Construction	$0	$0	$268	$33,209		$33,477
Total	$0	$0	$268	$45,605		$45,872

Project Web Site: https://www.wsdot.wa.gov/projects/i5/sr510interchange/default.htm