Washington State Department of Transportation

US 101/Old Gardiner Rd to SW of Old Gardiner Rd - Paving

Project Information	
PIN: 310103C	As of Date: June 2019
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Construction	Legislative Districts: 24

Project Description

Pavement condition rating is projected to drop below the adopted standard. By inlaying the existing roadway with hot mix asphalt, the existing pavement condition rating will be increased to be within adopted standards.

Contractor: 009364 - LAKESIDE INDUSTRIES, INC. - $1,181,268.80 - 01/28/2019

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2017	Q4 2017	On Schedule
Preliminary Engineering Start	Q1 2018	Q2 2018	Late
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q3 2019	Q3 2019	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$141	$141
Right of Way	$0	$0	$0
Construction	$0	$1,734	$1,683
Total	$0	$1,875	$1,824

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$141	$0		$141
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,683	$0		$1,683
Total	$0	$0	$1,824	$0		$1,824

Project Web Site: https://www.wsdot.wa.gov/projects/us101/old-gardiner-w-uncas/home

Washington State Department of Transportation

US 101/Golf Course Rd to N of W Uncas Rd - Special Repair

Project Information	
PIN: 310153G	As of Date: June 2019
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Construction	Legislative Districts: 24

Project Description

The strip seal expansion joints on these structures have reached their usable service life and need replacement. The bridge deck grading needs to be addressed. This project will replace the strip seals expansion joints and fixed the grading on the deck to extend the service life of structures 101/250 and 101/251.

Contractor: 009364 - LAKESIDE INDUSTRIES, INC. - $191,874.20 - 01/28/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2017	Q4 2017	On Schedule
Preliminary Engineering Start	Q1 2018	Q1 2018	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q3 2019	Q3 2019	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$15	$15
Right of Way	$0	$0	$0
Construction	$0	$0	$270
Total	$0	$15	$285

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$15	$0		$15
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$270	$0	$0		$270
Total	$0	$270	$15	$0		$285

Project Web Site: https://www.wsdot.wa.gov/projects/us101/old-gardiner-w-uncas/home