Washington State Department of Transportation

US 101/Coffee Creek - Remove Fish Barrier

Project Information	
PIN: 310195H	As of Date: March 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Construction	Legislative Districts: 35

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009018 - PARSONS/SCARSELLA JV - $13,889,997 - 09/28/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2014	Q4 2014	On Schedule
Preliminary Engineering Start	Q1 2014	Q1 2014	On Schedule
Environmental Complete	Q1 2019	Q1 2019	On Schedule
Right of Way Complete	Q3 2019	Q4 2019	Late
Contract Advertisement	Q2 2017	Q2 2017	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$1,787	$1,787
Right of Way	$0	$459	$460
Construction	$0	$17,137	$17,174
Total	$0	$19,383	$19,421

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$1,787	$0		$1,787
Right of Way	$0	$403	$57	$0		$460
Construction	$0	$9,072	$8,103	$0		$17,174
Total	$0	$9,475	$9,946	$0		$19,421

Project Web Site: https://www.wsdot.wa.gov/projects/us101/coffeecrkrmvfishbarrier/home

Change Orders Web Site: https://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9018_CO_3.pd