Washington State Department of Transportation

SR 125/Plaza Way - Intersection Improvements

Project Information	
PIN: 512502C	As of Date: July 2019
Region: South Central	Regional Admin: T. Trepanier
State Route: SR 125	
Current Status: Pre-Construction	Legislative Districts: 16

Project Description

The intersection at SR 125 and Plaza Way experiences congestion due to heavy vehicle traffic. This project will construct a roundabout or other improvements to improve traffic flow and reduce the risk of collisions

Watch List Description
As of May 2018: The department coordinated with the city of Walla Walla to avoid lengthy traffic delays by delaying the project. This change allowed the time needed to finalize the scope of the complimentary work along Plaza Way and acquire necessary right of way.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q2 2018	Q2 2019	Late
Right of Way Complete	Q4 2019	Q3 2020	Late
Contract Advertisement	Q4 2019	Q3 2020	Late
Operationally Complete	Q4 2020	Q4 2021	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$420	$420
Right of Way	$0	$250	$297
Construction	$0	$3,230	$3,185
Total	$0	$3,900	$3,902

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$420		$420
Right of Way	$0	$0	$0	$297		$297
Construction	$0	$0	$0	$3,185		$3,185
Total	$0	$0	$0	$3,902		$3,902

Project Web Site: https://www.wsdot.wa.gov/projects/sr125/plaza-way/home