Washington State Department of Transportation

I-90/US 2 Garden Springs to Broadway Ave - Ramp Meters

Project Information

PIN: 609047H
As of Date: April 2020
Region: Eastern
Regional Admin: M. Gribner
State Route: I-90
Current Status: Construction
Legislative Districts: 03, 04, 06

Project Description

Design and construct variable speed system for urban I-90 corridor in Spokane.

Contractor: 009507 - NORTHEAST ELECTRIC, LLC - $2,873,828.50 - 01/16/2020
009311 - POWER CITY ELECTRIC, INC. - $281,029.00 - 08/23/2018

Watch List Description

As of March 2020: This project has a possible delay due to the WSDOT-directed COVID-19 temporary construction suspension.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q4 2019	Q3 2019	Early
Right of Way Complete			
Contract Advertisement	Q4 2019	Q4 2019	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$663	$894
Right of Way	$0	$0	$0
Construction	$0	$4,977	$4,622
Total	$0	$5,641	$5,516

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$894	$0		$894
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$4,622	$0		$4,622
Total	$0	$0	$5,516	$0		$5,516

Project Web Site: https://www.wsdot.wa.gov/projects/us195/i-90/home