Washington State Department of Transportation

I-90/Barker to Harvard - Improve Interchanges and Local Roads

Project Information	
PIN: 609049L	As of Date: July 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Construction	Legislative Districts: 04

Project Description

Connecting Washington project to enhance mobility, increase level of service, and improve safe operations on Interstate 90 and local roads.

Contractor: 009569 - CPM DEVELOPMENT CORPORATION - $1,824,777.09 - 06/16/2020

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2018	Q4 2018	On Schedule
Preliminary Engineering Start	Q3 2018	Q3 2018	On Schedule
Environmental Complete	Q4 2019	Q2 2020	Late
Right of Way Complete	Q4 2019	Q2 2020	Late
Contract Advertisement	Q4 2019	Q2 2020	Late
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$1,000	$1,000
Right of Way	$0	$600	$600
Construction	$0	$2,300	$2,606
Total	$0	$3,900	$4,206

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$400	$600		$1,000
Right of Way	$0	$0	$0	$600		$600
Construction	$0	$0	$0	$2,606		$2,606
Total	$0	$0	$400	$3,806		$4,206

Project Web Site: https://www.wsdot.wa.gov/projects/i90/barker-harvard/home

Washington State Department of Transportation

I-90/Barker Rd Intersection Improvements

Project Information	
PIN: 609049M	As of Date: July 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Construction	Legislative Districts: 04

Project Description

Improve the intersection of the eastbound I-90 on and off ramps and Barker Rd by constructing a roundabout, and realigning Broadway Ave, by grading, drainage, paving, site preparation, permanent signing, traffic control and other work.

Contractor: 009569 - CPM DEVELOPMENT CORPORATION - $1,573,620.91 - 06/16/2020

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2019	Q2 2019	On Schedule
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2019	Q2 2020	Late
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$0
Right of Way	$0	$0	$0
Construction	$0	$2,500	$2,500
Total	$0	$2,500	$2,500

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,500	$0		$2,500
Total	$0	$0	$2,500	$0		$2,500

Project Web Site: https://www.wsdot.wa.gov/projects/i90/barker-harvard/home

Washington State Department of Transportation

I-90/Barker to Harvard - WB on-Ramp Improvement

Project Information	
PIN: 609049R	As of Date: July 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Construction	Legislative Districts: 04

Project Description

The configuration of the Harvard Rd I/C delivers westbound traffic on to I-90 with two separate ramps that merge on to I-90 separately, but close together. This condition creates conflict and congestion. This project will improve the ramp geometry and acceleration length to provide a better level of service and merge opportunities.

Contractor: 009579 - N.A. DEGERSTROM, INC. - $802,836.04 - 08/18/2020

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2018	Q4 2018	On Schedule
Preliminary Engineering Start	Q2 2019	Q2 2019	On Schedule
Environmental Complete	Q1 2020	Q2 2019	Early
Right of Way Complete	Q1 2020	Q2 2020	Late
Contract Advertisement	Q2 2020	Q3 2020	Late
Operationally Complete	Q3 2021	Q2 2021	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$400	$400
Right of Way	$0	$700	$700
Construction	$0	$2,850	$2,030
Total	$0	$3,950	$3,130

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$100	$300		$400
Right of Way	$0	$0	$0	$700		$700
Construction	$0	$0	$0	$2,030		$2,030
Total	$0	$0	$100	$3,030		$3,130

Project Web Site: https://www.wsdot.wa.gov/projects/i90/barker-harvard/home

Washington State Department of Transportation

I-90/Barker to Harvard - Add Lane Harvard Rd Bridge

Project Information	
PIN: 609049S	As of Date: July 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Construction	Legislative Districts: 04

Project Description

The Harvard Rd bridge is currently a two lane structure. Northbound traffic volumes are driving the need for an additional northbound lane in order to prevent the northbound traffic queue from impacting the function of the Harvard Rd/Appleway I/S that is located immediately south of I-90. This project adds an additional northbound lane from the intersection north across bridge 90/589 to the westbound on ramp. This added capacity will reduce congestion and the I/S conflict.

Contractor: 009579 - N.A. DEGERSTROM, INC. - $2,165,998.21 - 08/18/2020

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2018	Q4 2018	On Schedule
Preliminary Engineering Start	Q2 2019	Q2 2019	On Schedule
Environmental Complete	Q1 2020	Q2 2020	Late
Right of Way Complete	Q1 2020	Q2 2020	Late
Contract Advertisement	Q2 2020	Q3 2020	Late
Operationally Complete	Q3 2021	Q2 2021	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$500	$500
Right of Way	$0	$50	$50
Construction	$0	$4,000	$3,965
Total	$0	$4,550	$4,515

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$500		$500
Right of Way	$0	$0	$0	$50		$50
Construction	$0	$0	$130	$3,835		$3,965
Total	$0	$0	$130	$4,385		$4,515

Project Web Site: https://www.wsdot.wa.gov/projects/i90/barker-harvard/home

Washington State Department of Transportation

I-90/Barker to Harvard Phase 2 - Improve Interchanges and Local Roads

Project Information	
PIN: 609069J	As of Date: July 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Pre-Construction	Legislative Districts: 04

Project Description

Connecting Washington project to enhance mobility, increase level of service, and improve safe operations on interstate 90 and local roads.

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2018	Q4 2018	On Schedule
Preliminary Engineering Start	Q4 2019		
Environmental Complete	Q4 2020		
Right of Way Complete	Q4 2020		
Contract Advertisement	Q4 2020	Q4 2020	On Schedule
Operationally Complete	Q3 2022	Q3 2022	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$850	$0
Right of Way	$0	$5,000	$0
Construction	$0	$8,650	$8,650
Total	$0	$14,500	$8,650

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$150	$8,500		$8,650
Total	$0	$0	$150	$8,500		$8,650

Project Web Site: https://www.wsdot.wa.gov/projects/i90/barker-harvard/home