Washington State Department of Transportation

I-90/Sprague I/C to Argonne I/C - Paving

Project Information

PIN: 609049O
As of Date: April 2020
Region: Eastern
Regional Admin: M. Gribner
State Route: I-90
Current Status: Construction
Legislative Districts: 04

Project Description

Rehabilitate concrete pavement surface by overlying with Hot Mix Asphalt to eliminate wheel rutting.

Contractor: 009428 - ALL BIDS REJECTED - 04/25/2019
009505 - SHAMROCK PAVING, INC. -$5,777,777.00 - 01/23/2020

Watch List Description

Reported December 2018: The cost increase is due to the need for additional grinding to correct roadway rutting.
As of October 2019: The project scope has changed from Portland cement concrete pavement (PCCP) rehabilitation grinding to a Hot Mix Asphalt (HMA) paving alternative. The cost decrease is due to the PCCP rehabilitation grinding being unable to be accomplished within the existing budget. The delay is due to additional time required to revise the design solution.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2016	Q4 2016	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2019	Q1 2019	Early
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$672	$680
Right of Way	$0	$0	$0
Construction	$0	$10,848	$7,219
Total	$0	$11,520	$7,899

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$680	$0		$680
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$7,219	$0		$7,219
Total	$0	$0	$7,899	$0		$7,899

Project Web Site: https://www.wsdot.wa.gov/projects/i90/sprague-argonne/home