Washington State Department of Transportation

SR 290/Spokane River E Trent Br - Replace Bridge

Project Information	
PIN: 629001D	As of Date: April 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 290	
Current Status: Construction	Legislative Districts: 03

Project Description

The bridge is structurally deficient. Replacing the existing bridge with a new bridge designed to current standards will eliminate the possibility of catastrophic failure.

Contractor: 009509 - GARCO CONSTRUCTION, INC. - $20,149,777.00 - 01/31/2020

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2015	Q2 2015	On Schedule
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete	Q3 2019	Q3 2018	Early
Right of Way Complete	Q3 2019	Q3 2019	On Schedule
Contract Advertisement	Q4 2019	Q4 2019	On Schedule
Operationally Complete	Q4 2022	Q4 2022	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$2,432	$2,714
Right of Way	$0	$350	$350
Construction	$0	$20,735	$22,727
Total	$0	$23,517	$25,790

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$263	$2,450	$0		$2,714
Right of Way	$0	$350	$0	$0		$350
Construction	$0	$16,946	$5,781	$0		$22,727
Total	$0	$17,559	$8,232	$0		$25,790

Project Web Site: https://www.wsdot.wa.gov/projects/sr290/trentbridge/default.htm