

WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER

DATE: 09/09/22
PAGE 1 of 3

CONTRACT NO: 009680 FEDERAL AID NO: NHPP-0513(007)
CONTRACT TITLE: SR 513, MONTLAKE BRIDGE MECHANICAL REHAB & DECK RE
CHANGE ORDER NO: 5 TWO HOUR NOTIFICATION DELAY

PRIME CONTRACTOR: XXXXXXXXXX HAMILTON CONSTRUCTION CO.
2213 SOUTH F ST - 97477-5207
SPRINGFIELD OR 97477-0121

(X) Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications
() Change proposed by Contractor

<p>ENDORSED BY:</p> <p><i>Signature on file</i></p> <hr/> <p>CONTRACTOR SIGNATURE</p> <p>Sep 12, 2022</p> <hr/> <p>DATE</p>	<p>SURETY CONSENT:</p> <hr/> <p>ATTORNEY IN FACT</p> <hr/> <p>DATE</p>
---	--

ORIGINAL CONTRACT AMOUNT: 3,945,958.00
CURRENT CONTRACT AMOUNT: 3,984,669.10
ESTIMATED NET CHANGE THIS ORDER: 868,078.00
ESTIMATED CONTRACT TOTAL AFTER CHANGE: 4,852,747.10

Signature Required: Project Engineer State Construction Engineer
 Regional Administrator Other Agency

<p><i>Signature on file</i></p> <hr/> <p>PROJECT ENGINEER SIGNATURE</p> <p>Sep 12, 2022</p> <hr/> <p>DATE</p>	<p><i>Signature on file</i></p> <hr/> <p>STATE CONSTRUCTION ENGINEER SIGNATURE</p> <p>Sep 12, 2022</p> <hr/> <p>DATE</p>
<p><i>Signature on file</i></p> <hr/> <p>REGIONAL ADMINISTRATOR SIGNATURE</p> <p>Sep 12, 2022</p> <hr/> <p>DATE</p>	<p>OTHER APPROVAL WHEN REQUIRED</p> <hr/> <p>SIGNATURE _____ DATE _____</p> <p>REPRESENTING _____</p>

CONTRACT NO: 009680

CHANGE ORDER NO: 5

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

DESCRIPTION

This change order compensates the Contractor for delay costs incurred as a result of bridge opening notification requirements and adds 30 days to the Contract.

MEASUREMENT AND PAYMENT

New item "CO#5 Two Hour Notification Delay" will be paid at the agreed lump sum amount of \$868,078.00. Upon payment of this change order, Hamilton Construction Co., has been fully compensated for any and all known or unknown issues and claims pertaining to the delay costs associated with bridge opening notification requirements. The State of Washington is released from any further claims or extra compensation pertaining to this issue.

CONTRACT TIME

This change order adds 30 days to the Contract.

WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER

CONTRACT NO: 009680 CHANGE ORDER NO: 5

ITEM NO	GROUP NO	STD ITEM	UNIT OF MEASURE	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE
---------	----------	----------	-----------------	------------	----------------	----------------

ITEM	DESCRIPTION:	CO#5	TWO HOUR NOTIFICATION DELAY			
1003	01	L.S.		0.00	0.00	868,078.00

AMOUNT TOTAL

868,078.00
=====